

LICENCED REMOVALIST IN CHARGE: CAMERON NICHOLL (Removal by NICCON (NT) Pty Ltd t/a Nicholl Constructions)

CONTACT DETAILS: Phone / Fax 89530634 Email admin@nichollconstructions.com.au

PROPERTY LOCATION OF REMOVAL: 11 Bloomfield Street, Alice Springs

LOCATION AND DESCRIPTION OF REMOVAL: 10m2 of vinyl tiles to the floor & walls of the Bathroom

DATE OF REMOVAL: 17/09/2016

PROPERTY IMAGE AND ASBESTOS REMOVAL WORK AREAS





TASK OUTLINE

To remove 10m² of vinyl tiles to the floor & walls of the bathroom. The residential property at 11 Bloomfield Street, will be unoccupied during asbestos removal. The vehicle access is via a private driveway. The works are located inside the building the removal area can be isolated with plastic sheeting easily. The tiles will be removed with wet method which makes this job very low risk.

ASBESTOS REMOVAL CONTROL PLAN

- Site setup.
- Setup temporary fencing and barricades.
- Start-up meeting and discussion of Job Safety and Environmental Analysis Report (JSEA).
- Prepare PPE and perform fit tests on breathing apparatus.
- Check suitability of plastic containment areas.
- Remove tiles with wet method of mechanical scraper and mist spray with PVA glue solution.
- Tiles are to be plastic double bagged.
- Wet scrape the old adhesive residue with chemical cleaner.
- Scrub concrete floor and mop, allow for the collection of any waste water for disposal.
- Load plastic sealed bags into truck with direct access and plastic wrap load.
- After the floor is dry, complete a final clean with approved vacuum cleaner.
- Visual inspection of area carried out.
- Decontaminate area and bag waste PPE.
- Perform a final visual inspection of area.
- All Personnel to decontaminate in designated area.
- Remove barriers.
- Prepare clearance certificate for owner.
- All waste taken directly to waste depot in approved manner.